

# PARTIWALL®

## CHECKLIST

Date ..... Partiwall Ref .....

Unit Number/Street Address .....

Suburb/Town ..... State ..... Postcode .....

Builder ..... Installer .....

Please **tick** the relevant box for each item:

Item	Confirmed	Rectification required
Cavity between H-studs and frames on both sides is 20mm-40mm	<input type="checkbox"/>	<input type="checkbox"/>
No bridging occurs due to services between framing and SHAFTLINER™ panels	<input type="checkbox"/>	<input type="checkbox"/>
Partiwall® bottom tracks are fixed to the slab with approved all steel fasteners 150mm maximum from each end and at 600mm maximum centres	<input type="checkbox"/>	<input type="checkbox"/>
6mm gap has been provided between adjacent Partiwall bottom tracks	<input type="checkbox"/>	<input type="checkbox"/>
Approved fire acoustic sealant has been applied along the Partiwall bottom track at least on one side (NOT underneath)	<input type="checkbox"/>	<input type="checkbox"/>
Partiwall tracks have been fitted to SHAFTLINER panels around perimeter and screw fixed to Partiwall top and bottom tracks at each level	<input type="checkbox"/>	<input type="checkbox"/>
Partiwall studs (not SHAFTLINER panels) are attached to framing on both sides with Partiwall aluminium clips at 3000mm maximum above lower clip line or base track	<input type="checkbox"/>	<input type="checkbox"/>
Partiwall studs in roof cavity are attached to roof framing with Partiwall aluminium clips as indicated in Partiwall technical manual	<input type="checkbox"/>	<input type="checkbox"/>
Partiwall studs on upper levels are aligned with Partiwall studs below	<input type="checkbox"/>	<input type="checkbox"/>
Partiwall eave details have been constructed in accordance with Partiwall technical manual	<input type="checkbox"/>	<input type="checkbox"/>
Back-to-back Partiwall tracks (NOT Partiwall H-studs) are installed at horizontal joints between SHAFTLINER panels	<input type="checkbox"/>	<input type="checkbox"/>
There are no penetrations through SHAFTLINER panels apart from any approved penetrations in the roof space	<input type="checkbox"/>	<input type="checkbox"/>
SHAFTLINER panels or other Partiwall components are not damaged	<input type="checkbox"/>	<input type="checkbox"/>
16mm FIRESTOP® plasterboard is laminated to SHAFTLINER panels at 400mm centres in both directions at floor-ceiling junctions and in the roof space	<input type="checkbox"/>	<input type="checkbox"/>
Compressed FIREPACK™ mineral wool packer has been installed between the top Partiwall track and roofing and between the end Partiwall tracks and brick-veneer	<input type="checkbox"/>	<input type="checkbox"/>
Partiwall system has been installed in accordance with installation specification and details contained in USG Boral Partiwall technical manual and any project specific instructions provided by USG Boral	<input type="checkbox"/>	<input type="checkbox"/>

Comments .....

.....

.....

### Builder's Supervisor

Name .....

Signature .....

### Partiwall Installer

Name .....

Signature .....

©2018 USG BORAL. All rights reserved. The trademarks USG BORAL, INNOVATION INSPIRED BY YOU, TecASSIST, Partiwall, SHAFTLINER, FIRESTOP and Firepack are trademarks or registered trademarks of USG Boral Building Products or one or more of its affiliates.  
USG Boral Building Products Pty Limited - ABN 84 004 231 976 - 251 Salmon Street, Port Melbourne, VIC 3207, Australia UB1284 07/18